

75th and Washington Intersection Project Schedule

2008		2009			2010			2011		
Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring
Construction Begins: Nov 12		Phase I Construction			Winter	Phase II Construction		Phase III Construction	Winter Shutdown	Project Completion
* Utility relocations * Construction signal installed		* Pedestrian underpass work begins * Reconstruction: - South half of 75th Street - Half bridge - East half of Washington Street			Limited work. Sound wall installation on 75th will be completed. Utility Work on Wash. St.	* Sound walls along Washington Street installed * Reconstruction: - North half of 75th Street - Remaining half of the bridge - West half of Washington Street		Final paving, street light installation, permanent traffic signals, landscaping. The bike trails and pedestrian underpasses will be completed and opened.	Limited work.	Final landscaping and project clean-up.
Periodic daytime lane closures.		Traffic lanes will be restricted to one lane in each direction			<i>Two lanes open in each direction on 75th St.; One lane in each direction on Wash. St.</i>	<i>Traffic lanes restricted to one lane in each direction</i>		<i>All lanes open with periodic daytime lane closures.</i>	<i>All lanes open</i>	<i>All lanes Open</i>


We are here!

